

Date
20 Aug 86

ROUTING AND TRANSMITTAL SLIP

TO: (Name, office symbol, room number, building, Agency/Post) *MS*

Initials	Date
<i>[Signature]</i>	25 AUG 1986
<i>[Signature]</i>	26 AUG 1986

1. ADDA
2. DDA
- 3.
4. DDA Reg.
- 5.

Action	File	Note and Return
Approval	For Clearance	Per Conversation
As Requested	For Correction	Prepare Reply
Circulate	For Your Information	See Me
Comment	Investigate	Signature
Coordination	Justify	

REMARKS

Hank:

Attached is a status report on
the asbestos problem.

Harry

DO NOT use this form as a RECORD of approvals, concurrences, disposals, clearances, and similar actions

FROM: (Name, org. symbol, Agency/Post)

Room No.—Bldg.

Phone No.

5041-102

USGPO 1983 0-381-529 (316)

OPTIONAL FORM 41 (Rev. 7-76)
Prescribed by GSA
FPMR (41 CFR) 101-11.206

86-14587

[REDACTED] Asbestos Removal

STAT

Status, 20 August 1986

STAT
STAT

On 18 August 1986, [REDACTED]

STAT

[REDACTED] visited the building with five (5) asbestos contractors in preparation for a bid proposal to remove asbestos from the first floor and basement. [REDACTED] advised that a bid would be awarded the week of 1 September and removal would start soon thereafter.

To enhance the renovation completion process, the plan is to have the asbestos contractor remove the asbestos in three phases, with the basement as the first phase. When complete, the renovation contractor can start the basement renovation while the asbestos contractor moves to the second phase--the first half of the first floor. By using this approach, we may enjoy partial occupancy at an earlier date than otherwise possible. When the stop work order was given the renovation contractor had forty (40) days left to contract completion. After GHA award, the asbestos contract schedule will be provided and a complete project completion time can then be determined. The best guess on the normal time for asbestos removal is 2 months, therefore, full occupancy would be in about 100 days. Again, an award must be made before a schedule is identified.

45-9